

**INTERNATIONAL CONTAINER CO., LLC**

**SELF CONTAINED/STATIONARY/APARTMENT STYLE COMPACTOR AND POWER UNIT PREDELIVERY CHECKLIST**

To be checked by dealer/installer. This document must be filled out and returned to International Container to start the warranty period. Failure to do so will result in a cancellation of all warranties provided by International Container Co.

CUSTOMER: \_\_\_\_\_ DATE: \_\_\_\_\_

ADDRESS: \_\_\_\_\_

DEALER: \_\_\_\_\_

ADDRESS: \_\_\_\_\_

COMPACTOR MODEL \_\_\_\_\_ SER.# \_\_\_\_\_

POWER UNIT MFG: \_\_\_\_\_ SER.#: \_\_\_\_\_

**DEALER CHECK: (EACH ITEM MUST BE INITIALED)**

\_\_\_\_\_ Confirm the equipment matches the sales order.

\_\_\_\_\_ Confirm that electrical current is compatible with power unit being installed. Convert voltage if not compatible. Check amp setting on motor contact overload.

\_\_\_\_\_ Confirm all electrical terminals and components in power panel.

\_\_\_\_\_ Confirm that all hydraulic hoses and fittings are tight, sealed and free of shipping damages.(This includes quick disconnects and plugs on the charge box.)

\_\_\_\_\_ Confirm that all safety decals are in place and legible. Have requirements of current ANSI Z245 standards have been met.

\_\_\_\_\_ Confirm that hydraulic reservoir is full to  $\frac{3}{4}$  of the sight gauge.

\_\_\_\_\_ Confirm all internal and external grease locations have been properly lubricated.

\_\_\_\_\_ Confirm that hydraulic hoses are installed on the correct ports of the power unit.

\_\_\_\_\_ Confirm that the power unit operates correctly after installation and cycles ram through complete cycle per sales order.

\_\_\_\_\_ Confirm emergency stop, start, and jog functions.

\_\_\_\_\_ Confirm that all safety equipment is in place and functional, especially all safety switches.

\_\_\_\_\_ Confirm hydraulic quick couplers are on the correct side for the customer.

\_\_\_\_\_ Compactor installation and start up instructions in the owner's manual have been reviewed and followed.

\_\_\_\_\_ Customer has been given manual(s) with specific attention given to safety and operation instructions contained herein.

DELIVERED BY \_\_\_\_\_ DATE: \_\_\_\_\_

PRINT: \_\_\_\_\_

SIGN: \_\_\_\_\_

\_\_\_\_\_ Owner's manual has been provided.

\_\_\_\_\_ Warranty card has been filled out and returned to ICC.

\_\_\_\_\_ Reviewed the safety warnings and cautions listed in the manual(s).

\_\_\_\_\_ Reviewed the maintenance and cautions listed in the manual(s).

REVIEWED BY: \_\_\_\_\_ DATE: \_\_\_\_\_

